

# CONSTRUCTION SEQUENCE NOTES:

## PHASE I

1. INSTALL WORK ZONE TRAFFIC CONTROL SIGNS PER INDEX NOS. 600, 603, 604 & 605 DEPENDENT UPON THE OPERATION TO BE PERFORMED.

## PHASE II

1. INSTALL EROSION CONTROL MEASURES. *where noted on plans or at the maintained R/W line, which is also the limits of construction*
2. INSTALL TREE BARRICADES.
3. CONSTRUCT DRAINAGE STRUCTURES AND PIPES, CONSTRUCT WIDENING.
4. PLACE SUPERPAVE & PLACE FRICTION COURSE.

## PHASE III

1. INSTALL FINAL STRIPING, MARKINGS, PERMANENT RPMS AND RELOCATE SIGNS.
2. REMOVE ALL CONSTRUCTION SIGNAGE.
3. THE CONTRACTOR SHALL SUBMIT A POST-CONSTRUCTION CERTIFICATION AND REPRODUCIBLE RECORD DRAWINGS (AS-BUILT'S) TO THE ENGINEER PRIOR TO INSPECTION AND ACCEPTANCE. THE RECORD DRAWINGS (INCLUDING TOPOGRAPHIC INFORMATION) SHALL BE PREPARED AND CERTIFIED BY A PROFESSIONAL LAND SURVEYOR. THE ENGINEER SHALL PREPARE A SIGNED AND SEALED COMPLIANCE CERTIFICATE TO THE LCDSEM DIRECTOR 20 DAYS PRIOR TO REQUEST FOR FINAL INSPECTION FROM THE LEON COUNTY DEPARTMENT OF DEVELOPMENT SUPPORT & ENVIRONMENTAL MANAGEMENT.

# EROSION CONTROL NOTES:

1. THE SPECIFICATION SECTION 104, JANUARY 2011 UPDATE AVAILABLE AT THE FOLLOWING URL SHALL APPLY TO THIS PROJECT.

[HTTP://WWW.DOT.STATE.FL.US/SPECIFICATIONSOFFICE/IMPLEMENTED/SPECBOOKS/2010ARCHIVES.SHTM](http://www.dot.state.fl.us/specificationsoffice/implemented/specbooks/2010archives.shtm)

THE UPDATE INCORPORATES EROSION AND SEDIMENT CONTROL FEATURES FOUND IN THE STATE OF FLORIDA EROSION AND SEDIMENT CONTROL DESIGNER AND REVIEWER MANUAL (E&S MANUAL).

2. SEDIMENT BARRIERS AND INLET PROTECTION SYSTEMS SHALL BE CONSTRUCTED PRIOR TO ACTIVITIES THAT EXPOSE SOIL. FDOT DESIGN STANDARD 102 (JANUARY 2011 INTERIM) PROVIDES DETAILS OF SEDIMENT BARRIERS AND INLET PROTECTION SYSTEMS. THE E&S MANUAL PROVIDES ADDITIONAL DETAILS.
3. CONSTRUCT SEDIMENT BARRIERS ON ALL SLOPES DRAINING AWAY FROM PROJECT AREAS THAT WILL HAVE EXPOSED SOIL.
4. CONSTRUCT SEDIMENT BARRIERS AND INLET PROTECTION SYSTEMS AT A MINIMUM AT THE LOCATION SHOWN IN THE PLANS TO PREVENT SEDIMENT LADEN WATER FROM LEAVING THE SITE.
5. THE CONTRACTOR IS RESPONSIBLE FOR REMOVAL AND CLEAN-UP OF ANY SEDIMENT THAT LEAVES THE SITE.
6. THE EROSION CONTROL DEVICES SHOWN ON THESE PLANS ARE THE MINIMUM REQUIRED AND SHALL BE MAINTAINED IN ACCORDANCE WITH ALL APPLICABLE REGULATIONS. ADDITIONAL EROSION CONTROLS MAY BE REQUIRED BY THE LEON COUNTY DEPARTMENT OF DEVELOPMENT SUPPORT & ENVIRONMENTAL MANAGEMENT ENVIRONMENTAL INSPECTOR TO CONTROL SEDIMENTS AND SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR

	<b>LEON COUNTY</b>	<b>MERIDIAN RD &amp; RHODEN COVE</b> <b>EROSION CONTROL &amp; MOT</b>	SHEET NO.
	CONSTRUCTION PLANS FOR: MERIDIAN ROAD & RHODEN COVE ROAD INTERSECTION IMPROVEMENTS		4